

Conservation Easements	FY 2026 Planned	Reporting Period Completed	Percent Complete
Monitor Current Easements	14	2	14%

Hydrologic & Road Maintenance	FY 2026 Planned	Reporting Period Completed	Percent Complete
Culvert Replacements	17	0	0%
Road maintenance (miles)	199	12	6%

Tract Maintenance	FY 2026 Planned	Reporting Period Completed	Percent Complete
Mowing (total miles)	1,634	0	0%
Site Maintenance (total visits)	2568	214	8%
Enhanced Patrols (hours)	800	52	7%
Sign Replacements	42	2	5%
Boundary Line Painting (miles)	100	0	0%

Special Projects

Mount Gilead Tract: EUTAW, Inc. provided an estimate for design to update and fortify the boat ramp. Project is on hold pending hurricane repairs at other sites.

Starke Bypass Mitigation Area: Site monitoring work conducted by FDOT is complete, and the 2025 Monitoring Report is expected by the end of November.

Christian Tract: The spring overlook and parking area guardrail will be installed, completing the Shirley Spring access, by December 15, 2025

Telford Spring: The parking area guardrail will be installed, completing the parking area, by December 31, 2025.

Falmouth Springs Park: Design, permitting and reconstruction of access pending funding.

Steinhatchee Falls Park: Design and permitting is complete. Renovation of the boat ramp is pending funding.