CES CREATIVE ENVIRONMENTAL SOLUTIONS

Florida Department of Environmental Protection - Division of Waste Management - Bureau of Petroleum Storage Systems

BORING LOG

Boring/Well Number: CR24-01	Permit Number: 28.92618, -82.56230	FDEP Facility Identification Number:
Site Name: CITRUS CO. CORRIDOR DOT	Borehole Start Date: 8/3/24 Start Time: 0825 ☒ AM ☐ PM End Date: End Time: ☐ AM ☐ PM	
Environmental Contractor: Creative Environmental Solutions	Geologist's Name: K. FINLAY	Environmental Technician's Name:

Drilling Company: So. DL. SOL	Pavement Thickness (in):	Borehole Diameter (in):	Borehole Depth (feet): 20'
Drilling Method(s): HA + DPT	Apparent Borehole DTW in feet (from soil moisture content): 11'	Measured Well DTW in feet (after water recharges in well):	OVA (list model and check type): NA ☐ FID ☐ PID

Disposition of Drill Cuttings [check method(s)]: ☐ Drum ☐ Spread ☐ Backfill ☐ Stockpile ☐ Other (describe)

(describe if other or multiple items are checked)

Borehole Completion (check one): ☐ Well ☐ Grout ☐ Bentonite ☐ Backfill ☐ Other (describe)

Sample Type	Sample Depth Interval (feet)	Sample Recovery (inches)	SPT Blows (per six inches)	Net OVA	Depth (feet)	Sample Description (include grain size based on USCS, odors, staining, and other remarks)	USCS Symbol	Moisture Content	Lab Soil and Groundwater Samples (list sample number and depth or temporary screen interval)
HA	0-2'	100%			1	0': SAND, LT GRAY, V.F w/ ORGANICS		D	
					2	1': SAND, LT TAN, V.F		D	
					3				
					4				
DPT	2-5'	100%			5				
					6				
					7				
					8				
					9				
	5-10	60%			10	9.7': CONT FROM 1', V.SL. CLAY 10': MOIST/WET		D	
					11	~11': SILT, CLAY & SAND, BUFF WHITE, MOD. FIRM		M/W	
					12				
					13				
					14				
	10-15	60%			15				

Sample Type Codes: PH = Post Hole; HA = Hand Auger; SS = Split Spoon; ST = Shelby Tube; DP = Direct Push; SC = Sonic Core; DC = Drill Cuttings, Moisture Content Codes: D = Dry; M = Moist; W = Wet; S = Saturated